

MILESTONES			
MILESTONE	COMMIT DT	ACTUAL DT	BASELINE DT
Environmental Document Approved	6/1/2018		
Authorized Design Consultant	9/28/2015	9/28/2015	
Stage 2 Plans - Complete	6/1/2018		
Stage 3 Plans - Complete	1/2/2019		
Tracings Complete	3/1/2019		
Plan Package Received in C.O.	4/1/2019		
Sale	7/1/2019		
Award	7/1/2019		
Estimated End Construction	7/2/2019		
District R/W Certification	3/15/2019		
Alternative Evaluation Report - Submitted	3/4/2016		
Initial Project Scope Complete	7/20/2015	7/20/2015	
Federal Reimbursement End Date	1/2/2022		